

From: Chang, Yong-Ung POF
Sent: Friday, January 07, 2000 4:08 PM
To: Chamberlain, Colleen POF
Cc: Losey, Robert E POF; Davis, Fred T POF; Ingram, James R POF; Chi, Yong-Hae POF; Kim, Stephen S POF; Chon, Yong-Man POF
Subject: FW: Request Funds, DACA81-98-C-0029, C.I #19

Ms. Chamberlain.

Forwarded for your funding action.

Thanks.
Chang
CSB

-----Original Message-----

From: Kim, Stephen S POF
Sent: Friday, January 07, 2000 3:29 PM
To: Chang, Yong-Ung POF
Subject: Request Funds, DACA81-98-C-0029, C.I #19

Mr. Chang,

1. Request funds for Change Item No. 19, Contract No. DACA81-98-C-0029, FY98 MCP MLWR 98-3088, Construct Enlisted Dormitory, Kunsan Air Base, Korea as follows:

Item No.	Description	Amount Required Local Portion Amount (\$US)
0003	Site Work and Exterior Utilities	\$87,273.00

2. Description of Change: Demolish building number 1254 including removal of concrete sidewalk, sewer line, water line and electrical line with transformer, construct parking lot with six (6) each parking stalls and transplant trees, all in accordance with Sketch No. KPO-029-19, Sheet No. 1 through 5 of 5, dated 9 Dec 99.

3. Reason Code: U4

4. Justification: The demolition of building #1254 was initially included in the Contract design drawings, but Kunsan BCE (8CES/CECC) requested to delete from the contract during contract solicitation. The using agency now requests to add demolition of building #1254 to the contract upon completion of the subject project. This is a user requested change.

5. A-E Liability: N/A

6. Lesson Learned: N/A

7. Efforts made to reduce Cost Growth: N/A

8. Required amount is based on the final negotiation completed on 7 Jan 00.

9. Time Extension: A separate performance time of 45 calendar days from the release date of Bldg #1254. The building will be released to the Contractor in June/July 2000 time frame.

10. Funds are required ASAP for modification award to avoid any unnecessary construction performance time delay and additional contractor's field overhead cost.

Attachment 9.3-7

11. The change described in item 2 above is an in-scope change. The Scope of Change and the reason code for this change on the BCD was reviewed by Prog & Proj Mgmt Div (PPMD) and concurred by Engr Div.

Stephen SD Kim/CSB